



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

CONSTRUCTION UPDATE #26

Week of September 23, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

Current Period

- The Contractor will be working on some minor concrete items during the day which will consist of pouring the stairs at Wiltse, and completing the miscellaneous minor concrete curb/gutter and sidewalk repairs on the western end of Broadway.
- The broadband conduit installation will continue the north and south sides of Broadway.
- The night crew is continuing with the storm drain work on Broadway and Schnell School Road.
- Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.
- **Businesses near the project site and their access will remain open during all stages of construction.**

Following Period

- **NIGHT WORK** - The Contractor will continue with the installation of the new storm drain lines at Carson, Splasherville Car Wash and on Schnell School Road. This work will be followed up by the roadway reconstruction work operations.
- **DAY WORK** – Broadband conduit installation will continue along with the minor concrete work on the western end of Broadway.

Important Information

HWY 50 eastbound off-ramp at Broadway will be closed intermittently at night due to nighttime work operations on Broadway.

Contacts

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, dcarr@dewberry.com

Melissa McConnell, City Engineer, City of Placerville, (530) 642-5250, mmcconnell@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns.

Thank you!



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

Broadband Conduit Install (top), Sidewalk Pour (bottom)



Thank you!