



# BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

## CONSTRUCTION UPDATE #37

Week of December 16, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

### **Current Period**

- Unfortunately, the weather impacted the planned work operations last week, but we hope to be able to complete the last remaining items this week.
- Daytime work for the upcoming week will include:
  - Traffic striping and markings – Weather Dependent
  - Minor utility work and asphalt paving on Schnell School Road
- Nighttime work for the upcoming week will include:
  - Minor utility work and completion of the storm drain pipe lining at Schnell School Road
- **Businesses near the project site and their access will remain open during all stages of construction.**

### **Following Period**

- **NIGHT WORK** – Night work operations should be completed up by the end of the week with the completion of the pipe lining.
- **DAY WORK** – Daytime work operations should be completed by the end of the week, but could be impacted by the weather.

### **Important Information**

Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.

### **Contacts**

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, [dcarr@dewberry.com](mailto:dcarr@dewberry.com)

Melissa McConnell, City Engineer, City of Placerville, (530) 642-5250, [mmcconnell@cityofplacerville.org](mailto:mmcconnell@cityofplacerville.org)

*Please feel free to contact us directly with any questions or concerns.*

*Thank you!*



# BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

Broadway Striping and Pavement Markings (top and bottom)



*Thank you!*