



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

CONSTRUCTION UPDATE #15

Week of July 8, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

Current Period

- Contractor has finished forming and pouring the new curb, gutter, sidewalks, and driveways on the north side of Broadway and will begin repaving the asphalt tie-ins to the gutter and driveways.
- Contractor's night work operations has completed the final testing on the new 8-inch water main on Mosquito Road and will be connecting it to the 10-inch main on Broadway.
- Once the water mains are connected the contractor will start installing the new sewer line that runs down the center of Broadway from Mosquito Road to just east of Carson Road.
- The retaining wall crew is working on some final wall items by installing the brick wall caps, installing a split rail fence above the wall and forming and pouring the steps.
- Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.
- **Businesses near the project site and their access will remain open during all stages of construction.**

Following Period

- **NIGHT WORK** - To help alleviate traffic congestion near the Broadway and Mosquito Road intersection, the Contractor will continue work operations to connect the new 8-inch water main on Mosquito Road and start installing the new 18-inch sewer down Broadway. ***This work will continue for approximately 6 more weeks.***
- **DAY WORK** – Contractor will continue with the asphalt tie-in work to the new gutter and driveways on the north side of Broadway and will start to move over to the south side of Broadway from Blairs to the east with demolition and grading work for the new curb, gutter, sidewalk, driveways, and small retaining walls.

Important Information

HWY 50 eastbound off-ramp at Broadway and Mosquito Road under HWY 50 will be closed at night due to nighttime work operations at the intersection of Mosquito Road and Broadway.

Contacts

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, dcarr@dewberry.com

Melissa McConnell, City Engineer, City of Placerville, (530) 642-5250, mmcconnell@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns.

Thank you!



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

Completed sidewalk at Broadway Plaza (top), Completed sidewalk at new retaining wall (bottom)



Thank you!