

BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

CONSTRUCTION UPDATE #28

Week of October 7, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

Current Period

- <u>Continuous Work Operations</u> The Contractor will start on October 7th, with the roadway reconstruction work at Blairs and Broadway in a continuous 3-day work operation (Monday through Wednesday) Business accesses will remain open.
- The night crew completed the storm drain work and will be working on lowering utilities in preparation for the full roadway resurfacing that will start on October 21, 2024.
- Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.
- Businesses near the project site and their access will remain open during all stages of construction.

Following Period

- **NIGHT WORK** Broadway resurfacing work operations will start on Monday October 21st and will last through Thursday October 31st (Monday through Thursday shifts). Work operations include asphalt grinding, roadway section repairs and asphalt paving.
- Contractor will perform extensive sweeping and clean-up work following the asphalt grinding but is expected that there will be dust the following day - Please keep speeds down
- <u>DAY WORK</u> Following the reconstruction work at Blairs and Broadway, daytime work operations will be minimal.

Important Information

HWY 50 eastbound off-ramp at Broadway will be closed intermittently at night due to nighttime work operations on Broadway.

Contacts

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, dcarr@dewberry.com
Melissa McConnell, City Engineer, City of Placerville, (530) 642-5250, mmcconnell@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns.



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

Storm Drain work at Schnell School (top), Broadband Conduit Install (bottom)





Thank you!