# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828

# CONSTRUCTION UPDATE #19

November 15th, 2018

### Hi Everyone!

This is our nineteenth update to the community regarding the Western Placerville Interchanges Phase 2 Project. Construction began the first week in February, and these updates will continue to be sent via email to interested parties and posted on the City of Placerville's website to keep the community up-to-date on the status of this project. Thanks in advance for everyone's understanding and patience during construction.

#### **Previous Period**

- Striping the remainder of Forni Road between Diamond Pacific and County Jail driveway.
- Painting the retaining wall along Forni Road.
- Mass grading of the park and ride lot.
- Aggregate base was placed and compacted in the park and ride lot.
- Paving the park and ride lot.
- Curb, gutter, sidewalk, and AC dike were formed and poured in the park and ride lot, along Forni Road, and along the County Jail Driveway.
- Work on water pollution control measures and adherence to the project SWPPP.
- Forni Road was closed beginning April 30<sup>th</sup> between Diamond Pacific and the County Jail driveway.
- Complete access was maintained on the El Dorado Trail through May 8, 2018. The El Dorado Trail was closed on May 9<sup>th</sup>.

### **Current Period**

- Construction signage was placed prior to beginning Stage 2 construction.
- Stage 2 construction began on Wednesday, October 24<sup>th</sup>. The intersection of Ray Lawyer and East Forni Rd remains open. See attachment for details.
- Stage 2 underground utility work began.
- Demolition of existing surfacing on Forni Road between County Jail driveway and Ray Lawyer Drive.
- Mass grading began between County Jail driveway and Ray Lawyer Dr.
- Erosion and sediment control measures were implemented in advance of wet weather and as required per the project SWPPP.
- Businesses near the project site and their access to Forni Road remain open and will continue to remain open during all stages of construction.

### **Following Period**

- Mass grading will continue between County Jail driveway and Ray Lawyer Dr.
- Installation of 12" EID water line will begin.
- Other underground utility work will continue.
- Erosion and sediment control measures will be implemented and all inactive areas will be winterized as required per the project SWPPP.
- Access to the County Jail will be preserved at all times. See attachments for details.

# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828



### **Important Information**

Stage 1 construction is now complete (except for punch-list work) and Stage 2 began on October 24<sup>th</sup>.

Even though Stage 1 construction is now complete, the El Dorado Trail remains closed between the County Jail Driveway and Ray Lawyer Dr. Pedestrian and bicycle traffic on the El Dorado Trail are not permitted to pass through or around the active construction site. Access to the County Jail (via Placerville Dr and Forni Road) will be maintained at all times. See attachment for details.

Additional traffic control may be necessary outside of construction limits, so keep an eye out for shoulder and/or lane closures outside of the current closure and look for signage showing planned closures and detours.

Please see attached Stage 2 closure limits and dates and plan your travel routes accordingly. Pedestrian and bicycle traffic on the El Dorado Trail are encouraged to use alternate routes.

Stay tuned and alert for all construction traffic safety signage, **Slow for the Cone Zone!** We want everyone to make it home to their loved ones at the end of the day.

### **Contacts**

Howard Zabell, Resident Engineer Elias Travis, Assistant RE Rebecca Neves, City Engineer Drake Haglan (916) 363-4210 R.E.Y. Engineers (916) 206-7912 City of Placerville (530) 642-5250

hzabell@drakehaglan.com etravis@reyengineers.com rneves@cityofplacerville.org

Pictured: paving the park and ride lot



## Western Placerville Interchanges Phase 2 Project - CIP #41828



Site Map - Beginning October 24th, 2018



### 300 600

### NOTE:

\*\*Stage 2 Construction is scheduled to move into the intersection of Forni Road/Ray Lawyer Dr in the spring of 2019. Once this occurs, the intersection will be closed through summer 2019.